Bruhat Bangalore Mahanagara Palike

Name of Work: Providing Structural roof covering (By space frames) over gallery to Hoysala Play Ground behind Yelahanka New Town Bus Stand in Ward No.04

Agency: Sri.H.V.Onkarappa

MEASUREMENT SHEET - RA BILL No.2nd AND PART

Measurment taken on:

From	To	Particulars	Unit	No	Length	Bredth	Depth	Quantity	Remarks
Item No.01		Supply and fixing of single skin kalzip roofing systems of 65/400, 0.9mm thick Aluminium standing seam roof sheets. The sheets comprise of Profiled sheeting of Aluminium self-supported standing seam roof system manufactured from Aluminium alloy AA 3004, minimum material thickness of 0.9mm and PVDF finishing RAL 9006 on the exposed surface with ST clips and necessary accessories. Structure: (i) Supplying, cutting, bending and fabricating hot rolled plates, sag rods, brackings and connection bolts to form a column, truss with base plates and purlins. (ii) Erection of the above truss work structure at required height. (iii) Providing and applying one coat of red oxide primer and two coats of synthetic enamel paint. The scope of work includes a) Design, Engineering, Fabrication and erection of steel structure, roof sheeting and facade system. b) Supply and installation of flashing, capping, screws and all other necessary accessories							
For Gallery Portion			Sqm						
East Side		Checked.		1	77.60	5.70		442.32	
North side gate up stream				1	44.50	7.00		311.50	
North side gate down stream				1	40.60	7.00		284.20	
							Total Qty	1038.02	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor's Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Yelahanka Zone
Bangalore

Bruhat Bangalore Mahanagara Palike

Name of Work: Providing Structural roof covering (By space frames) over gallery to Hoysala Play Ground behind Yelahanka New Town Bus Stand in Ward No.04

Agency: Sri.H.V.Onkarappa

MEASUREMENT SHEET - RA BILL No.2nd AND PART

Measurment taken on:

From	To	Particulars	Unit	No	Length	Bredth	Depth	Quantity	Remarks
Item No.03	Providing and laying cement concrete using 20mm and down size granite jelly of Ready Mixed Cement Concrete for Column Footings, M-20 (1:1.5:3) laid in 15 cms thick layers and well compated vibrating. curing, finishing with necessary cement mortar, pumping of concrete, with all lead and lifts, hire charges of machinaries, loading, unloading, levelling as per specification and direction of the Engineer-in-charge.compelte (exclusive of cost of steel and fabrication charges) with inclusive of all lead and lift and directions of the Engineer in charge of the work								
Gallery side RCC Columns			Cum						
East Side				11	0.30	0.45	1.00	1.49	
North side gate up stream				6	0.30	0.45	1.00	0.81	
North side gate down stream				6	0.30	0.45	1.00	0.81	
							Total Qty	3.11	

HUDHAPRASAD CONSULTANTS BANGALORE

Contractor's Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division

Asst. Executive Engineer
Project Division
Yelahanka Zone